## **Progress Report of SKDKHEP**

project.

**Project** : Solu Khola (Dudhkoshi) Hydroelectric Project (86 MW)

**Employer** : Sahas Urja Ltd.

**Engineer** : Consortium of Hydro-Consult Engineering Ltd. and Fichtner GmbH & Co. KG

**Civil Contractor** : CE Construction Pvt. Ltd.

**HM Contractor** : Machhapuchhre Metal and Machinery Works (P). Ltd.

: Voith Hydro Pvt. Ltd. **EM Contractor** 

% Completion with respect to concreting
50%
99%
100%
91%
10%
37%



1. Headworks view



Due to the worldwide spread of COVID-19 (Corona Virus Pandemic) the work was disturbed for few months from 24<sup>th</sup>

March 2020. Nationwide lockdown imposed by the government affected the smooth progress of the construction work

and created difficulties in transportation of construction materials and manpower required for the project. Since this period

was the most favorable period for all type of construction works this lockdown has badly affected the progress of the

2. Saddle support preparation at penstock alignment



3. Machine foundation work at Powerhouse

Civil-Under Ground Works	% Completion with respect to excavation
Headrace Tunnel Inlet	53%
Headrace Tunnel Outlet	67%
Penstock Tunnel (Inclined Section)	100%
Penstock Tunnel (Vertical Section)	35%
Adit Tunnels	100%
Surge Tunnel	90%




Figure 4. Headrace tunnel progress




Figure 5. Penstock tunnel progress



6. Vertical shaft work progress

## **Hydro-Mechanical Works:**

- Rolling and welding of penstock pipes 33% completed
- Blasting and painting of penstock pipes 22% completed
- Steel lining at headworks 100% completed
- Embedded parts of gates at headworks 93% completed
- Transportation of plates 87% completed

## **Electro-Mechanical Works**

- Earth mat transported to site and installed at powerhouse foundation 65% completed
- Design of electro-mechanical components 91% completed



7. Preparation for penstock pipe fitting in bifurcation tunnel



8. Penstock pipe fitted at one of the bifurcation unit